ದಿನಾಂಕ:–

ರವರಿಗೆ,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:– ಟೆಂಡರ್ ಪ್ರಕಟಣೆ ಸಂಖ್ಯೆ : EE/BTP/E-PMT/16/2013–14,
Date:06.12.2013 ರ ಕಾಲಾವದಿಯನ್ನು ಮುಂದುವರೆಸುವ ಬಗ್ಗೆ.

****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಶ್ರೀ. ಕೃಷ್ಣಗೌಡ ಎನ್.ಪಾಟೀಲ್ ಗುತ್ತಿಗೆದಾರರಾದ ಆದ ನಾನು ತಮ್ಮ ಕಛೇರಿಯ ಟೆಂಡರ್ ಪ್ರಕಟಣೆ ಸಂಖ್ಯೆ: EE/BTP/E-PMT/16/2013–14, ದಿ:06.12.2013 ರಲ್ಲಿ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: 256 , Dt: 31-01-2014

Estimate for the Construction of CC Drain and Cement Concrete patch Work in B.B.Nagara in Ward.No.08, Kodigehalli Sub Division. W.Code-008-14-000009, **Indent No:9212,** ರೂ.10 ಲಕ್ಷಗಳು, ಕಾಮಗಾರಿಯು ಈಗಾಗಲೇ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಬಿಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಕಾವೇರಿ ನೀರಿನ ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದ ಕಾರಣ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸ್ಥಳವು ಲಭ್ಯವಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸಿ ಕೊಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.

(ಕೃಷ್ಣಗೌಡ ಎನ್.ಪಾಟೀಲ್.)
ಗುತ್ತಿಗೆದಾರರು

EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Culvert, CC Drain & Cement Concrete Patch Work in BB Nagala in Ward no: 8.
2	Amount of Work Portion	Rs. 978155=00
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	Krishnagowda N. patil.
5	Agreement No.	256
6	No. and date under which work order issued	256, Dt:- 31-01-2014
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	01-04-2014
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	80 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	90.00 Lakhs
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Chief Engineer
Yelahanka Zone, Bangalore-92

To levy penalty
for delayed period

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92